

05-ROUGH-IN REPORT + PUNCH OUT

PUNCH OUT. CHECK TIMELINE FOR ANY PENDING PUNCH OUT ITEMS. ADD BELOW IF NEEDED:

- ☐ Please note, if any of the REPORT items that are not completed must be CUT AND below above into the PUNCH OUT.
- ☐

Materials are on the job site/orders.

- ☐ DRYWALL IS DELIVERED AND COVERED. — **ADD PHOTO** —
- ☐ MOLDING AND TRIMS and OTHER CARPENTRY MATERIALS ORDERED.
- ☐ INTERIOR DOORS ORDERED
- ☐ EXTERIOR DOORS ORDERED. MARK AS DONE IF NO DOORS

General

- ☒ Handrail is removed
 - ☐ — **ADD PHOTO(S)** —
- ☒ Place red tape on any surfaces that do not require drywall
 - ☐ Exterior door sides and top
 - ☐ Window sills if wood
 - ☐ Any other areas that needs attention
 - ☐ — **ADD PHOTO(S)** —
- ☒ Install plastic with zippers on all doors to unfinished areas. Secure with tape AND staples, nails or screws. MAKE SURE IT WILL NOT FALL OFF
 - ☐ — **ADD PHOTO(S)** —



- ✓ Lockbox installed / access is discussed.
- ✓ Send video to TELEGRAM INSTAGRAM CHANNEL
- ✓ Make a video(s) of site conditions and all important mechanical details and add to MEDIA note in 03-SELECTIONS AND MEDIA FOLDER
- ✓ Permits posted and plans are on site.
 - ☐ — **ADD PHOTO(S)** —
- ✓ If there are any low-voltage alarm sensors - REMOVE THEM AND TAKE PICTURE OF THE WIRING !!!!!before!!!! REMOVAL!
 - ☐ — **ADD PHOTO(S)** —
- ✓ Make sure that all sprinkler heads will be flush with drywall
- ✓ TUB OR SHOWER COVERED WITH PIECE OF PLYWOOD AND DROP CLOTH UNDER IT. MAKE SURE THAT SIDE OF THE TUB IS COVERED AS WELL!!!
 - ☐ — **ADD PHOTO(S)** —



BRIEFLY REVIEW QC01-POST FRAMING QC CHECKLIST FOR ANY CHANGES; doo

Electrical check list

- ✓ CHECK AND COUNT ALL CONTRACT LIGHTS ARE INSTALLED
- ✓ VANITY SCONCES INSTEAD OF VANITY LIGHT? If yes double check the wiring
- ✓ CHECK ALL SPECIAL EQUIPMENT OUTLETS:
 - ☐ Dehumidifier
 - ☐ Pumps (kitchen pump)
 - ☐ Other equipment
- ✓ Speakers wires are properly fixed into framing.
 - ☐ — **ADD PHOTO(S)** —



✓
✓
✓
✓
✓
✓
✓
✓
✓
✓
✓
✓
✓
✓
✓
Plumbing check list

- ✓ Tub/shower shims installed
- ✓ Vanity drain in right place
- ✓ Kitchen sink drain in right place
- ✓ Utility sink drain in right place
- ✓ Laundry room plumbing is done if any
- ✓ Pipes moved if any
- ✓ Shut off valves moved
- ✓ Gas lines installed if any.
- ✓ ALL NAILPLATES ARE INSTALLED
- ✓ Drains capped off to prevent smell
- ☐ — **ADD PHOTO(S)** —
- ✓ If shower walls installed before insulation - install insulation.
 - ☐ Foam (Xps) for foam and fiberglass for fiberglass.
 - ☐ — **ADD PHOTO(S)** —

- ✔ Toilet rough-in details - 12 1/5 + 15 from side after drywall!!!

Hvac check list

- ✔ IF Dehumidifier - outlet is marked for electrician
- ✔ IF Dehumidifier - ducts are installed
- ✔ MAKE SURE THAT ALL DUCTS ARE STRAPPED AND NOT HANGING DOWN
- ✔ Silicone all exterior outlets
 - ☐ — ADD PHOTO(S) —
- ✔ Kitchen exhaust is installed and vented properly, if any
 - ☐ — ADD PHOTO(S) —
- ✔ Dryer vent is installed and vented properly (rigid pipe only), if any
 - ☐ — ADD PHOTO(S) —



- ✔ Exhaust fan is installed and vented properly
 - ☐ — ADD PHOTO(S) —



☒ Air return is taped off (covered)

☐ — ADD PHOTO(S) —



- ✓ Air return is installed of prepped
- ✓ All air vents are installed

Air grills/vents info 04-QCL - ACCESS PANELS/VENTS/REGISTERS

- ✓ Count and right down all sizes for air registers/grills including returns AIR CIRCULATION VENTS
- ✓ Add count to ACCESS PANELS/VENT/REGISTERS note in SELECTIONS folder

Access panels info to 04-ACCESS PANELS/VENTS/REGISTERS

- ✓ Place red tape on all access panels
- ✓ Take photos and add count to ACCESS PANELS/VENT/REGISTERS note in SELECTIONS folder

CONFIRM FOLLOWING SPECIFICATION (02-SPECS AND MEDIA) ARE CORRECT AND UPDATED:

- ☐ 01-DOORS AND TRIMS
- ☐ 02-HARDWARE

- ☐ 03-FLOORING DETAILS
- ☐ 05-STAIRS AND RAILING
- ☐ 06-WET-BAR SPECS
- ☐ 07-BATHROOM TILE WORK SPECS